

BUREAU VERITAS LABORATORIES
New Melbourne House
Canina Street
Maidstone
Kent
ME14 2RU
Telephone: +44(0) 1622 776500
Facsimile: +44(0) 1622 687267
kwaku.baah@uk.bureauveritas.com



TEST REPORT

<u>Client:</u>	MOULDING CONTRACTS LTD	<u>Report No:</u>	MDM0013313/1
<u>Address:</u>	ACCOUNTS & FINANCE DEPT RAINSBOROUGH BARN CHARLTON BANBURY OXFORDSHIRE OX17 3DT	<u>Our Contract Ref:</u>	978880
		<u>Your Ref:</u>	Not given
		<u>Report Date:</u>	10 May 2007

Client Contact:

Site: Norwood Farm

Test Requested: Determination of Moisture Content, Liquid and Plastic Limits and Plasticity Index

Test Method: BS 1377-2 : 1990, Test Nos. 3.2; 4.4 (1 point LL); 5.3; 5.4

Sample Details: Sampled by: BV Struct Inv (MA)
Date Sampled: Not given
Samples Submitted by: BV Struct Inv (MA)
Certificate of Sampling received: No
Date Received: 4 May 07
Date Tested: 8 May - 9 May 07

Results: See attached sheet

Comments: The percentage of material retained on 425µm sieve is estimated when test condition is natural; measured when washed.

Certified that the Moisture Content, Liquid and Plastic Limits and Plasticity Index were determined in accordance with BS 1377-2 : 1990

Signed:

Kwaku Baah - Section Manager - Soils & Materials
for and on behalf of Bureau Veritas Laboratories

ian.thompson@uk.bureauveritas.com

Bureau Veritas Laboratories
New Melbourne House
Canning Street
Maidstone
Kent ME14 2RE
Telephone +44 (0) 1622 776500
Facsimile +44 (0) 1622 687267
maidstone@uk.bureauveritas.com



BUREAU
VERITAS



TEST REPORT

Our Ref: MDM0013313/1/KDB/cg
Contract: 978880
Date: 10 May 2007

TEST REPORT

Client: Moulding Contractors Ltd
Rainsborough Barns
Charlton
Banbury
Oxfordshire
OX17 3DT

Site: Norwood Farm

Test Requested: Particle Density

Sample Details: Bulk samples submitted by client

Date Samples Received: 04/05/07

Date Samples Tested: 09/05/07

Test Results & Visual Description

Laboratory Ref	Clients Ref	Particle Density Mg/m ³	Description
10091213	4	2.77	Grey CLAY
10091214	5	2.76	Grey CLAY
10091215	6	2.76	Grey CLAY

Test Method: BS 1377-2: 1990, Test No.8.3

Signed:


K D Baah – Section Manager
for and on behalf of Bureau Veritas Laboratories

Bureau Veritas Laboratories
New Melbourne House
Canning Street
Maidstone
Kent ME14 2RU
Telephone: + 44 (0) 1622 776500
Facsimile: + 44 (0) 1622 687267
maidstone@uk.bureauveritas.com




0187

TEST REPORT

BUREAU
VERITAS

DETERMINATION OF DRY DENSITY / MOISTURE RELATIONSHIP

Client: Moulding Contracts Limited Report No. MDM10091219/1
Address: Rainsborough Barns, Charlton, Banbury, Oxfordshire OX17 Lab. Ref. 10091219
Scheme: Norwood Farm Date Reported: 31/5/2007
Location: 10 Date Tested: 23-29/05/2007
Date Received: 4/5/2007
Visual Description: Grey CLAY
Type of Sample: Bulk Specimen Type: Multiple
Amount retained on: 20mm sieve: 0% 37.5mm sieve: 0%
As received moisture content (%): 30 Size of Test Mould: 1 litre
Optimum Moisture Content (%) 23 Mass of Rammer: 4.5 kg (Heavy)
Maximum Dry Density (Mg/m³) 1.67



Comments: Air Voids lines not requested by Client

Sample Preparation: In accordance with BS 1377:Parts 1 & 4:1990
Certified that the test was carried out in accordance with B.S. 1377 - 4 : 1990, Clause 3.5

Page 1 of 1
Form S6.v6, 2/94

Signed  K D Baah - Section Manager
For and on behalf of Bureau Veritas Laboratories


Bureau Veritas Laboratories
 New Melbourne House
 Canning Street
 Maidstone
 Kent ME14 2RU
 Telephone: + 44 (0) 1622 776500
 Facsimile: + 44 (0) 1622 687267
 maidstone@uk.bureauveritas.com



**BUREAU
VERITAS**

DETERMINATION OF DRY DENSITY / MOISTURE RELATIONSHIP


Client: Moulding Contracts Limited Report No. MDM10091220/1
 Address: Rainsborough Barns, Charlton, Banbury, Oxfordshire OX17 Lab. Ref. 10091220
 Scheme: Norwood Farm Date Reported: 31/5/2007
 Location: 11 Date Tested: 23-29/05/2007
 Date Received: 4/5/2007
 Visual Description: Grey CLAY
 Type of Sample: Bulk Specimen Type: Multiple
 Amount retained on: 20mm sieve: 0% 37.5mm sieve: 0%
 As received moisture content (%): 30 Size of Test Mould: 1 litre
Optimum Moisture Content (%) 25 Mass of Rammer: 2.5 kg (Light)
Maximum Dry Density (Mg/m³) 1.56



Comments: Air Voids lines not requested by Client

Sample Preparation: In accordance with BS 1377:Parts 1 & 4:1990
 Certified that the test was carried out in accordance with B.S. 1377 - 4 : 1990, Clause 3.3

Page 1 of 1
 Form S6.v6, 2/94

Signed  K D Baah - Section Manager
 For and on behalf of Bureau Veritas Laboratories



BUREAU
VERITAS



Client: MOULDING CONTRACTS LTD Report No: MDM10091221/1
Address: ACCOUNTS & FINANCE DEPT Our Contract Ref: 978880
RAINSBOROUGH BARNS
CHARLTON
BANBURY
OXFORDSHIRE
OX17 3DT Your Ref: Not given
Client Contact: Not advised Report Date: 24 May 2007
Site: Norwood Farm
Test Requested: Determination of Permeability in a Triaxial Cell
Test Method: Permeability measured under constant head conditions in a triaxial cell in accordance with Environment Agency R & D Technical Report P1-398/TR/2: Jan 2002 ('Accelerated' Method)

Sample Details: Sampled by: BV Struct Inv (MA)
Date Sampled: Not given
Samples Submitted by: BV Struct Inv (MA)
Certificate of Sampling received: No
Date Received: 4 May 07
Clients Sample Reference: 12
Sample Type: Bulk Bag
Location: 12
Date Tested: 9 May - 15 May 07

Results: See attached sheet

Visual Description: See attached sheet

Sample remoulded using 2.5kg rammer at as received moisture content

Certified that the Permeability was determined in accordance with Environment Agency R & D Technical Report P1-398/TR/2: Jan 2002

Signed:

Kwaku Baah - Section Manager - Soils & Materials
for and on behalf of Bureau Veritas Laboratories
ian.thompson@uk.bureauveritas.com



Client: MOULDING CONTRACTS
Site: Norwood Farm

Report No: MDM10091221/1
Report Date: 24 May 2007

Determination of Permeability in a Triaxial Cell

RESULTS SUMMARY

Sample Reference	10091221	
Location	12	
Depth	Not given	
	Final Conditions	Initial Conditions
Height (mm)	116.3	115.7
Diameter (mm)	105.1	105.0
Bulk Density (Mg/m ³)	1.90	1.86
Moisture Content (%)	32	29
Dry Density (Mg/m ³)	1.43	1.44
Hydraulic Gradient	109.6	
Mean Effective Stress (kPa)	187.5	
PERMEABILITY (m/s)	3.7E-11	

Visual Description:

Sample Reference	Description
10091221	Brown CLAY

—END OF TEST REPORT—

Approved: *Kirnbach*

Page 2 of 2

